

Attachment C

PROGRESS REPORT FOR MOBILE BAY NATIONAL ESTUARY PROGRAM PROJECTS

Project: Fowl River Watershed Management Plan

Project Manager: Lee Walters

For the Period: Ending 12/31/15

This report can be as brief as one page as long as you can provide the information. The items listed below should be addressed as appropriate:

1. What work was accomplished for this reporting period? Work accomplished and ongoing efforts include:

WMP Report Preparation

- Draft sections of the WMP document were prepared and submitted to Mobile Bay NEP for review.

Public Involvement

- Two Open House Meetings were held on November 2nd and 3rd to present draft recommendations and initial management measures. No further Public Involvement meetings are planned. The draft report was posted on the website and public comments are being solicited.

2. What problem (or sources of error) were encountered, if any? Unexpected delays in water-quality analysis and summary were later than anticipated. This delayed completion of the draft report.
3. If a problem was encountered, what action was taken to correct it? A concentrated effort was placed on completing this portion that was necessary in order to complete some of the WMP sections.
4. What work is projected for the new quarter activity?
 - Review and respond to Public Comments to draft report. Complete and finalize the report.
5. Is the project work on schedule?
 - (a) This quarter – Due to the additional data collection and time needed for data analysis, GMC requested and was granted an extension for the deliverable. Once review is completed by NEP, the draft plan was put on public notice for 45 days beginning on 1-12-16.
 - (b) For this project – Yes (see above)
6. If you will not complete the project as projected, have you submitted your request for a funding amendment? N/A
7. What has been spent to date? \$218,750 has been paid to GMC through 1/15/16.
8. What is your plan for spending the remaining funds? The project will be run on a percent

completion basis and based upon the approved scope and fee within the contract. Those 15 tasks will be billed monthly.

9. Have you submitted an invoice for reimbursement? A copy should be attached to the progress report. See the latest attached invoice that shows billing to date.
10. Is there a change in project manager? No